

Community Notice – March 2020

This community notice summarises construction activities scheduled to occur in March 2020 for the Randwick Campus Redevelopment.

All construction activities are carried out with the health and safety of the local community as our top priority.

We endeavour to keep noise, dust and vibration to a minimum. Where possible, activities are scheduled during standard site hours 7am to 6pm Monday to Friday and 8am to 5pm Saturdays.

At times specific construction activities may be scheduled during weekends or evenings for traffic and safety reasons and may be rescheduled due to unforeseen circumstances or inclement weather. We are committed to providing advance notice of the works.

We thank you for your patience while we expand our world-class health, research and education facilities.



Ongoing activities

- Earthworks and general construction activities within and near the site boundary
- Tower crane operation within site boundary and supporting construction activity in Hospital Road Hoarding modifications and pedestrian diversions as required to facilitate work within the road or footpath
- High Street footpath closure and restoration
- Deliveries to and from site (including oversize and out of hours deliveries)
- Infrastructure works on Hospital Road and Delivery Drive including trenching and construction of new electricity pits.

New construction activities

The following activities are scheduled on site. Work is also occurring on Hospital Road and Delivery Drive which are part of the Randwick Hospitals Campus.

Activity	Summary
Installation of turnaround bay on Hospital Road	To support the safe and coordinated movement of vehicles a turnaround bay will be installed on Hospital Road near the Sydney Children's Hospital, Randwick. This work will require kerb modifications, removal of vegetation. Work will occur with the support of traffic control.
Services investigations and potholing Hospital Road and Delivery Drive	Services investigations and potholing works will occur along Hospital Road and Delivery Drive to support services upgrades. This work will occur in Hospital Road using saw cutters, excavators and vacuum trucks. Work will occur with the support of traffic control.
Out of hours trenching on Hospital Road near the Magill Street intersection	Infrastructure works will continue along Hospital Road including trenching along Hospital Road near the Magill Street intersection. For safety and traffic reasons this work will occur out of hours on Saturday and Sunday 7am to 6pm on up to two weekends during the month.
Out of hours concrete finishing	Low noise concrete finishing work will occur from 6pm to 9pm on approximately ten weekday evenings during the month.
Electrical cable pulling in conduits at the corner of Hospital Road and High Street	For traffic and safety reasons this work will be carried out between the hours of 8pm and 6am and will take approximately 2 nights to complete. A truck, cable pulling equipment and personnel will be used to undertake this work.

We encourage you to get in touch if you have any questions or feedback:

 Community Contact 1800 571 866 (24hrs)

 randwickcampusredevelopment@health.nsw.gov.au

 www.randwickcampusredevelopment.health.nsw.gov.au