

Construction Update

The NSW Government is investing over \$1 billion in the Randwick Health & Innovation Precinct, strengthening health, research, education and innovation outcomes to ensure NSW is at the forefront of health research and education internationally.

Main works for the Prince of Wales Hospital Acute Services Building are well progressed and enabling works for the Sydney Children's Hospital redevelopment have commenced.

Key activities continuing in April 2022

Acute Services Building construction

Services and finishes work continues to progress across all floors with quality and validation walks continuing. Construction at the emergency department area adjacent to Magill Street is progressing with canopy installation and external civil works continuing.

All modules for the three-storey clinical link bridge have been installed and works will continue on the structure through April.

Materials handling and site shed relocations are underway on the site. The site entry for the construction workforce been relocated to Botany Street.

Hospital Road north enabling works

Construction activities continue on the northern section of Hospital Road as part of enabling works for the new Sydney Children's Hospital Stage 1 and Children's Comprehensive Cancer Centre redevelopment. Works include establishment of site hoardings, excavation works for services investigations and installation of new underground power cables. Hospital Road north will be permanently closed to pedestrians and vehicles from Friday 8 April to ensure works are undertaken safely.

Access to the hospitals will be maintained at all times throughout the works.

In the future Hospital Road north will provide underground ambulance access to the new Children's Emergency and a ground level pedestrian plaza for staff, patients, students and the community to enjoy above.

UNSW Eastern Extension work

Steel and structure works continue on the UNSW Eastern Extension to the Acute Services Building.

Hospital Road construction

Service upgrades and pavement construction are occurring within the Hospital Road compound and adjacent to Delivery Drive. Planning continues for future temporary loading dock closures to enable construction of link bridge foundations and structure.

Botany Street footpath works

Services relocation work continues along the Botany Street footpath between High Street and Magill Street to prepare for upcoming signalised intersection and landscaping works. Pedestrian access will be maintained at all times with local pedestrian diversions in place.

Magill Street upgrade

Upgrades continue with kerb and road construction. The Randwick Campus Redevelopment are working with Sydney Water to rectify damaged water pipes identified as part of the Magill Street upgrades. The road will continue to be resident access only and the intersection of Magill Street and Hospital Road will remain closed for the duration of the upgrades.

Public linkway within the Royal Hospital for Women

General construction and refurbishment activities continue on level 0 of the Royal Hospital for Women. Works are occurring on the external building façade adjacent to the front entry, Outpatients department terrace and within the building in secure construction zones.

Campus end of trip facility works

Construction of the staff end of trip facility continues on level B3 of the campus carpark, with works occurring near the vehicle entry/ exit within a secure construction zone.

New activities commencing in April 2022

Hospital Road stormwater works

Stormwater works on Hospital Road, between Magill Street and the Black Dog Institute, are planned to commence in April. This work will facilitate an upgrade to the capacity of the stormwater system in the area. Two-way vehicular traffic will be maintained at all times managed through traffic control.

Upcoming out of hours work

Hospital Road and clinical link bridge installation

Out of hours construction activity is required for work on the clinical link bridge connecting the Acute Services Building with the existing hospital campus.

Construction activities are planned to occur during extended working hours during planned temporary weekend closures of the hospital loading dock. Out of hours works in the hospital loading docks are approved to take place under SSDA 10339.

Work is planned to take place on weekends in April from 5pm Friday to 10pm Sunday, excluding Easter Long Weekend (Friday 15 to Monday 18 April 2022) and ANZAC Day Weekend (Friday 22 to Monday 25 April 2022).

Scheduling is weather dependent. Works may extend past 10pm each evening to ensure all critical work is able to be completed during the closures and the loading docks reopened safely.

Managing construction activities

We are committed to minimising the impact of our works where we can.

All construction activities are carried out with the health and safety of the local community as our top priority. We endeavour to keep noise, dust and vibration to a minimum.

Where possible, activities are scheduled during approved site hours Monday to Friday, 7am to 6pm and Saturday, 8am to 5pm.

Work may be rescheduled due to weather or unforeseen circumstances such as workforce availability. Any out of hours work will continue to be communicated in advance.

Thank you for your patience while we progress this important work.

Map of construction activities planned for April 2022



1800 571 866

randwickcampusdevelopment@health.nsw.gov.au

randwickcampusredevelopment.nsw.gov.au